

Please find the Marion Fairhaven Schedule Attached keeping in mind the following:

1. This proposed schedule is non-binding, is intended to provide project milestones, and will be updated monthly as priorities may shift, through the life of the project. All dates are subject to change.
2. Siting approvals are based on an assumed 18 month duration by the DPU following submittal of petitions. This timeline may change depending on DPU review and approval as needed. Comments by the DPU may result in unforeseen scope changes
3. Material durations are based on individual vendor projections provided to Eversource and may change following issuance of final notice to proceed
4. Force Majeure remains in effect - unforeseeable and unavoidable catastrophes that interrupt the expected course of events and prevent participants from fulfilling obligations.

DER Marion-Fairhaven Phased Interconnection Plan		
Site	Substation	Proposed PTO Window
Mendall Rd (PP02270749)	Wing Lane	H1 2026
Main Street (PP02274401)		H1 2026
Morses Lane (PP02355146)		H1 2026
Middle Rd (PP02277380)		H1 2026
Charity Stevens Ln (PP02349408)	Arsene	H2 2025
Randall Ln (PP02353656)	Crystal Spring	H2 2026
Cushman Rd (PP02320446)	Rochester	H2 2026 <i>Withdrawn 8/13/25</i>
Robinson Rd (PP02299343)		H2 2026
Pauline Way (PP02300058)		H2 2026
Braley Hill Rd (PP02300709)		H2 2026
Feather Bed Ln (PP02307638)		H2 2026

#	Activity ID	Activity Name	Start	Finish	2026												2027							
					S	N	J	F	A	M	J	J	A	S	D	J	F	A	M	J	J	A	S	
1	G1 -MFH-Crystal Spring-SS.646 (PN#: 23089, 23088, 23090)																							
2	MS.IFC	T-08.05 Final Engineering Drawings - Crystal Spring		30-Sep-25	◆																			
3	MS.Permits	T-08.01 Permits Approved / Received- Crystal Spring		17-Nov-25	◆																			
4	MS.T00	T-00 START - Construction start- Crystal Spring	21-Nov-25*		◆																			
5	PR101024	Receive - Transformer Unit 1		17-Dec-25	◆																			
6	PR101074	Receive - Switchgear		23-Jan-26	◆																			
7	PR101044	Receive - Transformer Unit 2		15-May-26	◆																			
8	CN4230	D-Line Construction: Randall Ln	20-Apr-26	15-Jun-26																				
9	MS.ISD	In-Service Date- Crystal Spring		24-Dec-26*	◆																			
10	G1 -MFH-115kV Line 112 Extension (PN#: 23202, 23190)																							
11	MS.ATS	Final Mat'l Receipt Complete (Delivered onsite)-- 112 Line		23-Sep-25	◆																			
12	MS.Permits	T-08.01 Permits Approved / Received- 112 Line		17-Nov-25	◆																			
13	MS.T00	T-00 START - Construction start- 112 Line	16-Jan-26*		◆																			
14	MS.ISD	In-Service Date- 112 Line		25-Sep-26*	◆																			
15	G1 -MFH-Rochester SS-745 (PN#23086,23085,23087,23111,23203,23260,23259,23261)																							
16	MS.IFC	T-08.05 Final Engineering Drawings - Rochester		29-Oct-25	◆																			
17	PR100464	Receive - Transformer Unit 1		17-Dec-25	◆																			
18	MS.T00	T-00 START - Construction start- Rochester	30-Dec-25*		◆																			
19	PR100454	Receive - Switchgear Enclosure		27-Feb-26	◆																			
20	PR100474	Receive - Transformer Unit 2		15-May-26	◆																			
21	MS.ISD	In-Service Date- Rochester		17-Dec-26*	◆																			
22	G1 -MFH- Wing Lane SS.624 (PN# 23092; 23091, 23093)																							
23	MS.ISD	In-Service Date-Wing Lane		14-Oct-25*	◆																			
24	CN4180	D-Line Construction: Mendall/Hathaway	01-Sep-25 A	31-Oct-25																				
25	CN4190	D-Line Construction: Morses/Middle	03-Nov-25	16-Jan-26																				
26	G1 - MFH- Arsene St SS-654 (PN# 22266, 23178)																							
27	MS.ISD	In-Service Date- Arsene ST		26-Nov-25*	◆																			